

Army Materiel Command



2009 BRAC To The Future Event

15 December 2009

Ms. Teresa Gerton

Acting Executive Deputy to the Commanding General

Research &
Develop

Analyze,
Test &
Evaluate

Acquire &
Integrate

Equip

Supply

Maintain

Distribute

Sustain

Dispose



Focused on the Warfighter AMC Command Video



<http://www.amc.army.mil/pa/video/FOW2007short%20version.wmv>



Army Materiel Command



Munitions Support



Arsenal/Depot Operations



Chem Demil



Foreign Military Sales



Forward Support (FRAs and ESAs)



Global Contracting



LOGCAP



RDT&E



Global Distribution and Deployment



Army Pre-Positioned Stocks (APS)

- 66,585 AMC Military & DAC Employees Worldwide
- \$95B Value of Contracts
- \$57B Budget FY09
- 149 Locations - 48 States and 127 Countries
- 77 Bn/Bde Commands


Concept to Combat ... and back again



HQ AMC Timeline

As of 07 Dec 09

Decision Point	
Time stamp	



- Transfer of Function Date; 17 July 11 (FY11)
- New HQ Facility Soldier Ready; NLT 05 Jun 11 (FY11)
- Conduct Phase V move; (FY11)
- Band Training Facility Soldier Ready 10 Mar 11; (FY11)
- HQ Facility Construction Completed; 05 Mar 11 (FY11)
- Band Training Facility Construction Completed; Dec 10 (FY11)
- Band Training Facility Construction Begins; Jan 11 (FY10)
- Conduct Phase IV move; (FY10)**
- Conduct Phase III move; 165 Functions Jun-Sep 09 (FY09)**
- HQ Facility Ground Breaking Ceremony; 17 Sep 08 (FY08)
- Conduct Design Process for New HQ facility; Aug 08 - Jan 09 (FY08/09)
- Conduct Phase II move; 149 Functions May-Sep 08 (FY08)**
- HQ Facility Construction Contract Award 18 Jul 08 (FY08)
- Conduct Phase I move; 10 functions Sep 07-Jan 08 (FY07-08)**
- Approve resources for transitional facilities NLT Sep 07 (FY07)



BRAC status / Construction progress



AMC /USASAC facility
as of Nov. 2009



Artist rendering of
completed facility



BRAC status / AMC Band

AMC Band Training Facility
groundbreaking set for January 2010





More Information

Web sites

- Home: www.amc.army.mil
- BRAC blog: <http://hqamcbrac.wordpress.com>
- Facebook: www.facebook.com/ArmyMaterielCommand
- Twitter: www.twitter.com/hqamc

Points of Contact

- AMC Transformation Team Chief: Tom Vajentic
256-842-0293, thomas.vajentic@us.army.mil
- Public & Congressional Affairs: Beth Clemons
256-842-0273, beth.clemons@us.army.mil



AMC Stats Video



http://www.amc.army.mil/pa/video/AMC_Stats_Animation.wmv



Questions?